



MUCKLEROY & FALLS

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

Mansfield Parks Offices
1164 Matlock Road
Mansfield, TX 76063

Project # 18603
Tel: Fax:

HM & MF Ltd., d/ b/a MUCKLEROY & FALLS

Change Order Request: 007

Date:

To: James H. Fish, RLA, ASLA
City of Mansfield (MPFDC)
1200 East Broad Street
Mansfield, TX 76063

From: Jonathan Switlik
HM & MF Ltd., d/ b/a MUCKLEROY & FALLS
A Texas Limited Partnership by Muckleroy & Falls
Construction Company,
A Texas Corporation and General Partner
5801 Edwards Ranch Road, Suite 100
Fort Worth, TX 76109

Description	Category	Status
COR 007 - Pier Casing		Pending

Reference	Required By	Days Req	Amt Req
		0	74,451

Notes

This PC is issued to incorporate the revisions as specifically detailed on the attached cost summary and supporting documents. If additional costs become apparent at a later date, or additional information regarding this scope of work become available, we reserve the right to price any additional cost and/or schedule impacts as they become known.

Muckleroy & Falls may incur schedule delays associated with the changes herein, and are currently evaluating the impact as it pertains to the critical path for the project substantial completion date. We reserve the right to pursue additional time and the associated cost at a later date

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
Description	Notes					
007	5/30/2018		74,451	0	Change Order	Field Condition

PCO 007 - Pier Casing

Item No	Item Description	Amt Prop	Reference
001	Concrete - Additional material, equipment, and labor necessary for utilizing casing for all drilled piers from 5/8/18 - 5/16/18. Unit price for casing 24" piers is \$55/LF. Total casing depth of 1,172 LF. Refer to Landtec Pier Reports for additional pier information.	64,460	
002	Overhead 10%	6,446	
003	Fee 5%	3,545	

Approved By:

Signature

Name

Date