



Legislation Details (With Text)

File #:	19-3388	Version:	1	Name:	Resolution - A Resolution Authorizing a Change Order and Providing Additional Funds for South Main Street Improvements (Hunt St. to Broad St.) with McMahon Contracting, L.P.
Type:	Resolution	Status:	Passed		
File created:	12/2/2019	In control:	City Council		
On agenda:	12/9/2019	Final action:	12/9/2019		
Title:	Resolution - A Resolution Authorizing a Change Order and Providing Additional Funds for South Main Street Improvements (Hunt St. to Broad St.) with McMahon Contracting, L.P.				
Sponsors:	Joe Smolinski, Bart VanAmburgh				

Indexes:

Code sections:

Attachments: 1. Resolution, 2. 3-Tabulation-S. Main CO

Date	Ver.	Action By	Action	Result
12/9/2019	1	City Council	Approved	Pass

Resolution - A Resolution Authorizing a Change Order and Providing Additional Funds for South Main Street Improvements (Hunt St. to Broad St.) with McMahon Contracting, L.P.

Consider the Resolution authorizing a Change Order to the contract of McMahon Contracting, L.P. for South Main Street Improvements (Hunt St. to Broad St.).

The Engineering Staff recommends approval of the Resolution.

The South Main Street project was awarded to McMahon Contracting, L.P. on October 18, 2018 for an amount not to exceed \$4,439,944.85. The project is expected to be substantially complete this month.

The contract award amount was exceeded due to items added to the contract and additional quantities needed to complete the project. See attached Change Order Tabulation for a complete breakdown of these items and their associated costs. These additional improvements and additional quantities represent a sum of \$474,052.14, which is 11.21% of the original contract.

The South Main Street Improvements project is a complete-street project requiring reconstruction from right-of-way to right-of-way with critical constraints in many areas. Transitioning to the existing properties at the right-of-way in these areas took very detailed field work and was very challenging. Much of the existing infrastructure was very old with no record drawings to aid in the design process. Also, South Main Street was previously a TxDOT-owned roadway which significantly contributed to lack of knowledge about the infrastructure. This all contributed to more numerous and more significant field changes than a typical roadway reconstruction project of this size.

Additionally, the North Street Asphalt Overlay including crosswalks (\$139,438.00) was added as additional scope to this project. The asphalt improvement would have been necessary at some point in the near future. Completing it now will give this area of North Main St. a more cohesive appearance with the new section of South Main St.

The Director of Public Works will be in attendance at the meeting to answer Council's questions regarding the proposed contract modification and funding. A resolution is attached for Council's consideration.

The funding source will be from the Street Bond Fund and Utility Bond Fund.

Raymond Coffman, City Engineer
817-276-4238